

GRAFICKÝ DENNIK

Stavba: Príprava cestnej infraštruktúry - strategický park Nitra
 Objekt: SO 303 PHS
 Zhotoviteľ: DSC a.s. Slávičie údolie 106, 811 02 Bratislava

PREHLAD REALIZOVANÝCH PRÁČ -9.-10.2017 , 1.2018

č.piloty	vrtanie 7 m fi.600 mm	vrtanie 6m fi.600mm	dĺžka vrtu/m	dĺžka pilóty vr.hl./m	výstuž/kg	Dátum betonáže	Betón / m3- projekt.	VKS 28 dní
135		20.9.2017	6	7	162,77	20.9.2017	1,978	940/1/2017
134		20.9.2017	6	7	162,77	20.9.2017	1,978	940/1/2017
133		20.9.2017	6	7	162,77	20.9.2017	1,978	940/1/2017
132		20.9.2017	6	7	162,77	20.9.2017	1,978	940/1/2017
131		20.9.2017	6	7	162,77	20.9.2017	1,978	940/1/2017
130		20.9.2017	6	7	162,77	20.9.2017	1,978	940/1/2017
129		21.9.2017	6	7	162,77	21.9.2017	1,978	939/1/2017
128		21.9.2017	6	7	162,77	21.9.2017	1,978	939/1/2017
127		21.9.2017	6	7	162,77	21.9.2017	1,978	939/1/2017
126		21.9.2017	6	7	162,77	21.9.2017	1,978	939/1/2017
125		21.9.2017	6	7	162,77	21.9.2017	1,978	939/1/2017
124		21.9.2017	6	7	162,77	21.9.2017	1,978	939/1/2017
123	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
122	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
121	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
120	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
119	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
118	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
117	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
116	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
115	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
114	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
113	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
112	21.9.2017		7	8	182,18	21.9.2017	5,087	939/1/2017
111	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
110	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
109	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
108	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
107	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
106	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
105	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
104	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
103	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
102	25.9.2017		7	8	182,18	25.9.2017	5,087	947/1/2017
101	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
100	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
99	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
98	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
97	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
96	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
95	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
94	26.9.2017		7	8	182,18	26.9.2017	5,087	950/1/2017
93		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
92		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
91		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
90		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
89		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
88		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
87		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
86		27.9.2017	6	7	162,77	27.9.2017	1,978	960/1/2017
85		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
84		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017

PREHLAD REALIZOVANÝCH PRÁČ -9.-10.2017 , 1.2018

č.piloty	vrtanie 7 m fi.600 mm	vrtanie 6m fi.600mm	dĺžka vrtu/m	dĺžka pilóty vr.hl./m	výstuž/kg	Dátum betonáže	Betón / m3- projekt.	VKS 28 dní
83		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
82		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
81		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
80		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
79		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
78		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
77		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
76		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
75		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
74		28.9.2017	6	7	162,77	28.9.2017	1,978	963/1/2017
73		29.9.2017	6	7	162,77	29.9.2017	1,978	967/1/2017
72		29.9.2017	6	7	162,77	29.9.2017	1,978	967/1/2017
71		29.9.2017	6	7	162,77	29.9.2017	1,978	967/1/2017
70		29.9.2017	6	7	162,77	29.9.2017	1,978	967/1/2017
69		29.9.2017	6	7	162,77	29.9.2017	1,978	967/1/2017
68		29.9.2017	6	7	162,77	29.9.2017	1,978	967/1/2017
67		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
66		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
65		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
64		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
63		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
62		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
61		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
60		2.10.2017	6	7	162,77	2.10.2017	1,978	970/1/2017
59		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
58		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
57		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
56		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
55		6.10.2017	6	7	162,77	6.10.2017	1,978	980/1/2017
54		6.10.2017	6	7	162,77	6.10.2017	1,978	980/1/2017
53		6.10.2017	6	7	162,77	6.10.2017	1,978	980/1/2017
52		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
51		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
50		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
49		3.10.2017	6	7	162,77	3.10.2017	1,978	974/1/2017
48		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
47		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
46		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
45		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
44		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
43		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
42		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
41		4.10.2017	6	7	162,77	4.10.2017	1,978	976/1/2017
40		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
39		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
38		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
37		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
36		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
35		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
34		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
33		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
32		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
31		5.10.2017	6	7	162,77	5.10.2017	1,978	984/1/2017
30		6.10.2017	6	7	162,77	6.10.2017	1,978	980/1/2017
29								most
28								most
27								most

PREHLAD REALIZOVANÝCH PRÁČ -9.-10.2017 , 1.2018

č.piloty	vrtanie 7 m fi.600 mm	vrtanie 6m fi.600mm	dĺžka vrtu/m	dĺžka pilóty vr.hl./m	výstuž/kg	Dátum betonáže	Betón / m3- projekt.	VKS 28 dní	
26									most
25									most
24									most
23									most
22									most
21									most
20									most
19									most
18									most
17		9.1.2018	6	7	162,77	9.1.2018	1,978	102/1/2018	
16		9.1.2018	6	7	162,77	9.1.2018	1,978	102/1/2018	
15		9.1.2018	6	7	162,77	9.1.2018	1,978	102/1/2018	
14		9.1.2018	6	7	162,77	9.1.2018	1,978	102/1/2018	
13		10.1.2018	6	7	162,77	10.1.2018	1,978	57/1/2018	
12		10.1.2018	6	7	162,77	10.1.2018	1,978	57/1/2018	
11		10.1.2018	6	7	162,77	10.1.2018	1,978	57/1/2018	
10		10.1.2018	6	7	162,77	10.1.2018	1,978	57/1/2018	
9		10.1.2018	6	7	162,77	10.1.2018	1,978	57/1/2018	
8		11.1.2018	6	7	162,77	11.1.2018	1,978	95/1/2018	
7		11.1.2018	6	7	162,77	11.1.2018	1,978	95/1/2018	
6		11.1.2018	6	7	162,77	11.1.2018	1,978	95/1/2018	
5		11.1.2018	6	7	162,77	11.1.2018	1,978	95/1/2018	
4		12.1.2018	6	7	162,77	12.1.2018	1,978	113/1/2018	
3		12.1.2018	6	7	162,77	12.1.2018	1,978	113/1/2018	
2		12.1.2018	6	7	162,77	12.1.2018	1,978	113/1/2018	
1		12.1.2018	6	7	162,77	12.1.2018	1,978	113/1/2018	
0									
do 6.10.17	30	93	768	891	20603,01		336,577		